Ref: QECD/BBMP/YNK/PMC-19/2020-21 Date: 09-09-2020

To,
The Executive Engineer,
Yelahanka Division, BBMP,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

PMC CERTIFICATE

Sub: Certifying the 1st & Final for the Work of **"Asphalting to Road from N.H Road towards Kerekodi Road, Main Road and Cross Roads at Venkatala Village in Ward No-01 of Yelahanka Sub Division.".**

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st & Final Bill submitted by **" Sri.H.S.Prakesh",** Contractor, Bangalore towards the above work. The work has been completed satisfactorily.

Sl No	Discription Work	Unit	Quantity	Amount in Rs.
1	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers,	Cum	241.99	28555.14
2	Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall	Cum	241.99	8227.58
3	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)	Sqm	549.00	57645.00
4	Provid and fixing pre cast covering slab made of cement concrete 1:2:4 with 10cm thic and finishing cutting, including form work,	Sqm	295.88	653292.00
5	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates	Cum	121.00	211985.65

6	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	73.23	138477.93
7	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base	Sqm	806.64	21779.35
8	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags a	Sqm	2003.52	10017.60
9	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed	Cum	100.18	642629.04
10	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg	Sqm	2003.52	24042.24
11	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed	Cum	80.14	587191.64
12	Providing and fixing of retro - reflectorised cautionary, mandatory and informatory sign as per IRC:67 made of high intensity grade	Nos	380.00	49400.00
13	Direction and Place Identification Signs with size morethan 0.9 sqm Size Board: Providing and erecting direction and place identification	Sqm	4.00	28604.00
14	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous	Sqm	132.48	56831.78
	Total Amount			**2518679.00**

AE-1

AE

Thanking You,

Yours Faithfully

For Qualiex Civil Design & Consultancy

QUALIEX CIVIL DESIGN & CONSULTANCY ★ Committed To Excellence

Authorized Signature

Address: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Email: qualiexpvtltd@gmail.com
Ph No:- +91 9482685185, +91 9035830663